CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3
Certificate No.: TC-5548

To,

Date: 25-07-2022

ASSISTANT EXECUTIVE ENGINEER

BYATARAYANAPURA SUB DIVISION

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Civil Pro Services for the work of **"IMPROVEMENTS AND RESTORATION OF ROADS IN WARD NO. 05 (PACKAGE 01) (PACKAGE CONSISTS OF 6 WORKS)."**

Ref: 1. Work Order No: BBMP/EE/BTP/W.O/48/2022-23

2. Job code: 005-23-000001

We are here with forwarding to Sri.K.R Santhosh Kumar, NO:4, Samrudhi, AVR Block 1st A Main, Dhanalakshmi Layout, Virupakshapura, Bangalore-560097. First & Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 3,63,08,912/- (Rs. Three Crore Sixty Three Lakhs Eight Thousand Nine Hundred and Twelve Only).

Thanking you,

Yours faithfully,

For Civil Pro

CIVIL Pro Sig..... Date..... BANGALORE

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
Civil Pro

Attachments PMC Compliance report.

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

NAME OF WORK:- Improvements and Restoration of Roads in Ward No. 05 (Package 01) (Package Consists of 6 works).

Name of Client	:	EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION, BBMP, BANGALORE
Contractor/ Agency:		Sri.K.R Santhosh Kumar, NO:4, Samrudhi, AVR Block 1st A Main, Dhanalakshmi Layout, Virupakshapura, Bangalore-560097
Total Cost	:	Rs.3,63,08,912/-
Date Of Inspection	:	25-07-22
Status Of Bill	:	First & Part Bill
In the Presence of	:	a) Assistant Engineer Byatarayanapura division, BBMP, Bangalore b) R. Karthik Rechan, Proprietor , M/S Civiil Pro, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) complete as per specification and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
3	Providing granite slabs of selected quality roughly dressed having a size of 7.5cms thick and fixed in cement mortar (1:6) including fixing curing etx., complete as per specification and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-೨೬

CIVIL Pro Sig..... Date..... BANGALORE

Scanned by CamScanner

4	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.13, I.No. 4.3)	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift, transportation etc ,copmplete. (Data Rate)	Work done upto the Billed Quantity and the Quality is satisfactory
8	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.As per Engineer incharge	Work done upto the Billed Quantity and the Quality is satisfactory

CIVIL Pro Sig..... Date..... BANGALORE

Scanned by CamScanner

9	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications	Work done upto the Billed Quantity and the Quality is satisfactory
10	Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications	Work done upto the Billed Quantity and the Quality is satisfactory
13	Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications	Work done upto the Billed Quantity and the Quality is satisfactory
14	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications	Work done upto the Billed Quantity and the Quality is satisfactory
15	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications	Work done upto the Billed Quantity and the Quality is satisfactory

CIVIL Pro Sig..... Date..... BANGALORE

Scanned by CamScanner

16	Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant, transporting the mixed material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by smooth wheeled, vibratory & tandem rollers to achieve the desired density, but excluding cost of primer / tack coat including lead, lift and cost of all materials, labour, HOM of machineries complete as per specifications. MORTH /Chapter 5 - using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 3.4 % VG-30 Bitumen	Work done upto the Billed Quantity and the Quality is satisfactory
18	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications	Work done upto the Billed Quantity and the Quality is satisfactory
19	Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 507 of MORTH V revision using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 45 mm) with 5.4% VG-30 Bitumen	Work done upto the Billed Quantity and the Quality is satisfactory
20	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory

CIVIL Pro Sig..... Date..... BANGALORE

Scanned by CamScanner